



Quarterly Performance Report

Date Submitted: April 11, 2016
 Grant Number: 3-39-0062-008-2015

Reporting Period (Check One):

Fiscal Year: 2016

<input type="checkbox"/>	1 st Quarter (Oct, Nov, Dec)
<input checked="" type="checkbox"/>	2 nd Quarter (Jan, Feb, Mar)
<input type="checkbox"/>	3 rd Quarter (Apr, May, Jun)
<input type="checkbox"/>	4 th Quarter (Jul, Aug, Sep)

Project Description:

Airport: Norwalk-Huron County Airport (5A1)
 Location: Norwalk, Ohio 44857

Actual Accomplishments vs. Baseline goals

Task Item	Baseline Schedule	Revised Schedule	Actual Completion
Establish Grant Agreement			9/15
Runway Rehab 10-28 Design			6/15
Runway Rehab 10-28 Construction	10/15	5/16	
Submit Grant Closeout Documentation	1/16	7/16	

Explanation for slippage of goals: *(Indicate impact of slippage for all subsequent task items)*

Weather limitations in late October forced runway seal coat to wait until Spring 2016 when weather improves.

Impact to other AIP funded Projects:

No Impact *(Check only if there is no impact to other AIP funded projects)*
 Potential Impact *(Identify below an impacts to other AIP funded projects)*

Impacts to PFC, F&E or Owner funded projects:

No Impact *(Check only if there is no impact to PFC, F&E or Owner funded projects)*
 Potential Impact *(Identify below any impacts to PFC, F&E or Owner funded projects)*

Summary of Cost Overruns:

Provide summary of additional costs, change orders etc.
 None.