

Quarterly Performance Report

Date Submitted: January 11, 2016

Reporting Period (Check One):

Grant Number: 3-39-0012-1215

Airport: Norwalk-Huron County Airport (5A1)

Location: Norwalk, Ohio 44857

- 1st Quarter (Oct, Nov, Dec)
 2nd Quarter (Jan, Feb, Mar)
 3rd Quarter (Apr, May, Jun)
 4th Quarter (Jul, Aug, Sep)

Actual Accomplishments vs. Baseline Goals *(Example task items are listed on back of form.)*

Task Item	Baseline Schedule	Revised Schedule	Actual Completion
Establish Grant Agreement			9/15
Runway Rehab 10-28 Design			6/15
Runway Rehab 10-28 Construction	10/15	5/16	
Submit Grant Closeout Documentation	1/16	7/16	

Explanation for Slippage of Goals:

(Explain why original date was not met & provide impact of slippage for all subsequent task items.)

Weather limitations in late October forced runway seal coat to wait until Spring 2016 when weather improves.

Impact to Other AIP Funded Projects:

No Impact *(Check only if there is no impact to other AIP funded projects.)*

Potential Impact *(Identify below any impacts to other AIP funded projects.)*

Impacts to PFC, F&E, or Owner Funded Projects:


No Impact *(Check only if there is no impact to PFC, F&E, or owner funded projects.)*

Potential Impact *(Identify below any impacts to PFC, F&E, or owner funded projects.)*

Summary of Cost Overruns:

(Provide summary of additional costs, change orders, etc. & explain reasons for overruns.)

None



Airport Sponsor Representative



Title

1-12-16

Date Submitted by Sponsor

PM Initials